Safe2Torch Check List (Prior to base sheet Installation)

It is recommended that anyone preparing a specification or applying a membrane should complete this check sheet and if any boxes are ticked avoid the use of a direct torch-on application in these areas.

Project Name:	
Form Completed by:	
Company:	
Area ready:	
Applicator	

Decks and Insulation

Timber / Other combustible materials.

Metal deck (refurbishment) where old materials may accumulate in the troughs.

Insulation – unless specifically designed and tested for use with torch-or-membranes.

Details

Expansion joints with voids and/or combustible fillers.	
Bitumen or timber fillets.	
Detail under all abutments to roof tiles, slates and roofing iron.	
All timber substrates.	
Change in level details with fixed timber or plastic facias and/or all soffits, gutters or restricted spaces.	
Windowsills and frames, door sills, louvered vents, air ducts, intakes and outtakes.	
Junctions to existing waterproofing with flammable insulation/deck materials.	
Vulnerable plastic curbs, domes, pipes and the like.	
Working when in close proximity to potentially flammable coatings and shrinkwrap.	

URALI

Cladding and roofing underlays.

Working in close proximity to stored chemicals, flammable liquids and explosives

Existing weathering components with concealed flammable materials. These include:

Timber, DPC or sarking membranes beneath fixed metal capping systems.	
Existing kitchen extraction plant coated in oils or fats.	
Flammable wrapping to trunking/ducting/bitumen sheet rolls and roll inserts.	
Timber cladding.	
Existing metal or plastic copings/capping's.	
Notes	

Nuraply 3PM

Signed:



Concrete Substrate Readiness Checksheet (Prior to base sheet installation)

Form Completed by:	
Area ready:	
Applicator	
Fax Number:	
Structure complies to the New Zealand Building Code and concrete complies With NZS 3101 (2006)	
Concrete cured with curing membranes removed. Concrete substrate contains	
Surface smooth and clean with falls as per plan.	
Cavities and cracks filled with Nurapatch, flushed off and cured.	
Concrete surface firm with any soft concrete or laitance removed.	
Ponding areas removed.	
Roof drains and overflow recesses formed to fit rebated outlets.	
Mortar or Nuralite Bitumen fillets to all upstands and smooth 5mm radius	
If terminating into a chase, pre-form the chase and ensure it's Straight and 20mm deep.	
Plinths formed for any exterior ventilation, solar panels or fixtures.	
Construction joints incorporated in slab as per designer's specification.	
Substrate clean, firm and suitable condition for laying the Nuralite systems.	
When substrate ready complete this form and fax to the Nuralite applicator	
Notes	

Signed by head contractor

Date:

URALIT

Timber Substrate Readiness Check sheet (Prior to base sheet Installation)

Project Name: _	
Form Completed by:	
Company: _	
Area ready: _	
Applicator _	
Fax Number: _	
Structure complies with the I complies with AS/NZ 2269	New Zealand Building Code and plywood
H3.2 CCA treated plywood s decks.	heets 17mm thick for roofs, 21mm thick for
Strandboard laid as per plyw	ood with rafters and nogs at 400mm centres
Plywood sheets supported a and decks. Unless otherwise	t 600mm centred rafters and nogs for roofs specified.
Sheets stagger lay (fully offs	et) with falls as per plan.
5mm clearances from all abu	utments, 5mm radius to all exposed edges.
All sheet edges supported, fi 200mm through girth, edges	xed 150mm on edges and butt-jointed with no gaps except at abutmer
Sheets fixed by gluing and S	tainless Steel countersunk screw fixing.
Fillets installed to all internal	junctions and neatly fitted.
Mitres neatly formed.	
Rainwater outlets and overfle The Surface.	ow recesses formed to fit outlets rebated into
Sharp edges and lips remov	ed and cavities filleted. All joints flush.
Plinths formed for any exteri	or ventilation, solar panels or fixtures.
Substrate dry, (less than 20% condition for laying.	% moisture), clean, firm and suitable
When substrate is ready con	nplete this form and fax to the Nuralite applic

NURALITE

Notes

Signed by head contractor



Checklist for Project Signoff

Metal Tray Substrate Readiness Check sheet
(Prior to vapour barrier Installation)

Project Name:	_
Form Completed by:	
Company:	_
Area ready:	_
Applicator	_
Dimond sheet installed with the narrow trough down	
Fastening the metal tray sheet in the pan with 6 fasteners per p	ourlin support. 🗔
If using timber supports, installed bitumen tape between timber	and metal tra
Confirm the substrate slope complies with specification.	
Rainwater outlets and overflow recesses formed to fit outlets.	
Ensure only approved accessories to be used for drainage.	
Review penetrations to minimize number and complexity.	
All edges of insulation supported by timber to prevent damage	
Plinths formed for any exterior ventilation, fixtures or similar.	
Substrate clean, firm and suitable condition for laying the Nural	ite systems.
Notes	

Signed by Applicator

ENERTHERM Substrate Readiness Check sheet (Prior to Enertherm Installation)

Project Name:			
Form Completed by:			
Company:			
Area ready:			
Applicator			
Structure complies to the N	ew Zealand Buildir	ng Code	
Confirm the substrate slope	complies with pla	ns.	
Rainwater outlets and overf surface.	low recesses form	ed to fit outlets rebated into	o the
Ensure only approved accessories to be used for drainage and venting.			
Review penetrations to minimize number and complexity.			
Ensure the NURAPLY ALU been repaired.	vapour barrier is ir	nstalled correctly and that a	any damage has
Plinths formed for any exter	ior ventilation, sola	ar panels or fixtures.	
Substrate clean, firm and suitable condition for laying the Nuralite systems.			
Notes			
Signed by Applicator		Date:	

NURALITE

Enertherm Substrate Readiness Check sheet (Prior to Membrane Installation)	
Project Name:	
Form Completed by:	
Company:	
Area ready:	
Applicator	
Sheets stagger lay (fully offset).	
Any gaps in the insulation filled to prevent thermal bridging.	
Material fastened with the correct quantity of IKOfix Thermal Break Flanges and Fixing Screws (as per the Technical Note document up to 3.33 kPa ULS	
Edges of insulation supported by metal sheet ridges	
Plinths formed for any exterior ventilation, solar panels or fixtures.	
Substrate clean, firm and suitable condition for laying the Nuralite systems.	
Notes	

Signed by Applicator



Checklist for Project Signoff

Project Name: Builder Firm: Applicator Firm: Area covered by QC Sheet

Roofing membrane installation item	Comply	Comments
	Y/N/Na	
Substrate readiness form completed		
Under flashings installed to all corners		
and upstands (pay attention to		
parapets, gutters, junctions)		
Gutters correctly and neatly installed,		
particularly the internal corners		
Roof drains & overflows installed to		
specification and watertight		
Membrane adequately adhered to		
substrate with no evidence of		
bubbles or lifting. Correct quantities		
of primer or adhesive used as per		
specification.		
Cap sheet and basesheet fully bonded		
together, no areas of delamination.		
Cap sheet side laps 80mm and end		
laps 100mm fully welded and tidily		
seamed off.		
No sign of overheating/excessive		
bitumen bleed from laps (over 2-		
3mm).		
Cap sheet and base sheet laps offset		
satisfactorily. No three layer lap		
build-ups		
Overall installation free of wrinkles,		
creases and splits		
All penetration details completed to		
specification including under/over		
flashing		
Standard details used throughout		
including at upstands, parapets,		
construction joints		
All non-standard details installed as per		
pre-approved specifications (attach		
approved drawing) Gutters and outlets have been flood		
tested		
Any damage to cap sheet repaired to		
specification.		
specification.		<u> </u>

Note: Where an element identified in the above checklist is not applicable, please record N/A in the comply column.



Nuraply 3PM Check Sheets and Maintenance Programme	Ζ
Remedial action required:	
	ω

Note of damaged areas repaired:

Signed Builder	
Date:	<u> </u>

Signed Applicator Date:



NURAPLY MAINTENANCE PROGRAMME

To get the longest life from a roof it must be regularly inspected & maintained.

When first installed the building owner should arrange inspections each spring and autumn, to enable the effects of annual extremes of weather to be checked. Following that an annual program of roof inspection and cleaning should be established by the building owner as part of general building maintenance.

Roofs exposed to high levels of pollution or in close proximity to trees might require more frequent inspection.

Any inspection of a roof should include the interior of the building for signs of water penetration or condensation and for alterations, which may have affected the roof. Externally, abutting construction, which can affect the performance of the roof, should also be inspected.

Annual Inspections & Cleaning

Inspections

The inspection should concentrate on "high risk" areas such as hatches, drains and around all roof top equipment, as well as a general inspection of the entire roof. Inspections should also include the examination of the roof deck if possible, from the underside for evidence of leaks, deteriorated decking, structural cracks or movement and other deficiencies. Parapets and edging should also be examined for evidence of cracking, deterioration and moisture infiltration.

Damage

If damage is found on the roof surface it should be repaired immediately by an approved Nuralite Applicator. They will use NURAPLY 3PM component products and special techniques to achieve neat, unobtrusive reinstatement of the NURAPLY 3PM.

Cleaning

Location, traffic level, effective drainage, and service use will dictate cleaning requirements. Sweeping clean followed by hose and broom washing of the NURAPLY 3PM roof is recommended, not water blasting. If mould does appear it should be removed with a long-term mould killer such as Nuracide.

The building owner may do this them self or engage an approved applicator if they prefer.

Five Year Authorised Service Checks

To maintain the material defects warranty, every five years the owner must engage an Approved Applicator to inspect the roof and ensure it remains in good condition. Failure to maintain the roof system will void the warranty.



The Applicator must thoroughly check the roof for signs of damage, water ingress or potential problems.

	Applicator	Date	Signed
Inspection 1			
Inspection 2			
Inspection 3			
Inspection 4			

INSPECTION CHECKLIST

1) Surface:

- a) bare patches in solar reflective finish or chippings;
- b) accumulation of loose chippings;
- c) accumulation of silt or vegetation;
- d) loose, inadequately supported or broken paving slabs;
- e) exposed insulation (protected membrane roofs);
- f) areas of ponding.

2) Membrane:

- a) blistering, ripples, rucking, detachment;
- b) cracks, splits, tears, punctures, indentations;
- c) pimpling, pitting, crocodiling;
- d) pulled, unbonded laps;
- e) softening of surface.

3) Substrate:

- a) depressions in surface;
- b) lack of support/soft support to membrane.

4) Rainwater outlets:

- a) blocked;
- b) not bonded to membrane (if bonded type);
- c) clamping ring loose (if clamped type).

5) Upstands:

- a) damaged/detached flashings;
- b) sagging membrane;
- c) splits, cracks, tears;
- d) membrane unsupported at fillet;
- e) unbonded laps;
- f) blistering.

6) Eaves/verge:

- a) unbonded or peeling membrane;
- b) cracking/splitting or strain in membrane;
- c) displacement or signs of movement of edge trim.
- 7) Movement joints, upstand type:
 - a) unsealed capping joints;

- b) dislodged flashing/capping;
- c) unbonded laps.
- 8) Movement joints, proprietary flush type:
 - a) unbonded laps;
 - b) splits, cracks, tears.
- 9) Abutting construction:
 - a) parapet copings cracked, loose, unsealed;
 - b) damaged damp-proof course, lack of continuity in damp-proofing;
 - c) open joints, cracking in construction;
 - d) loose/missing pointing.

10)Roof fixtures and penetrations:

- a) upstand defects as above;
- b) roof light glazing defects;
- c) damaged/missing flashings;
- d) balustrade/vent pipe, loose or missing flashing or collar;
- e) plant plinth damaged/missing flashing;
- f) lightning conductor tape, fixing loose/detached

