

NURAPLY EVERGUARD TPO MEMBRANE ROOFING SYSTEM INSTALLED ON A PLYWOOD SUBSTRATE



Nuraply Everguard TPO Checklist for Project Signoff

Project Name: _____

Form Completed by: _____

Company: _____

Area: _____

Applicator: _____

Products Used: _____

Project Review	Comply Y/N/Na	Comments
Substrate readiness form completed		
Gutters correctly and neatly installed, particularly the internal corners		
Roof drains & overflows installed to specification and watertight		
Adhesive used in correct quantities. Membrane fully adhered to substrate with no evidence of bubbles or lifting.		
Correct quantity of fastenings used if Mechanically fastened.		
All laps fully welded and tidily appearance.		
Overall installation free of wrinkles, creases and splits		
Nuravents installed to specification		
All penetration details completed to specification including under/overflashing		
All non standard details installed as per pre-approved specifications (attach approved drawing)		
Any damage to membrane repaired to specification.		
Gutters correctly and neatly installed, particularly the internal corners		
Roof drains & overflows installed to specification and watertight		

Remedial action required:

Signed: _____

Date: _____