

**Enertherm Substrate Readiness Check sheet  
(Prior to Membrane Installation)**

---

Project Name: \_\_\_\_\_

Form Completed by: \_\_\_\_\_

Company: \_\_\_\_\_

Area ready: \_\_\_\_\_

Applicator \_\_\_\_\_

Sheets stagger lay (fully offset).

Any gaps in the insulation filled to prevent thermal bridging.

Material fastened with the correct quantity of IKOfix Thermal Break Flanges and Fixing Screws (4 per m<sup>2</sup> up to 3.33 kPa ULS).

Edges of insulation supported by metal sheet ridges

Plinths formed for any exterior ventilation, solar panels or fixtures.

Substrate clean, firm and suitable condition for laying the Nuralite systems.

Notes

---

Signed by Applicator

Date: