

Concrete Wall Substrate Readiness Checksheet

Project Name: _____

Form Completed by: _____

Company: _____

Area ready: _____

Applicator _____

Worksite

Work area created with sufficient space to perform job safely.

Water level more than 300mm below the level of the base concrete.

Substrate surface

Cavities and cracks filled with repair mortar and flushed off. Surface smooth and clean. Free from voids, spalled areas, loose particles, and sharp protrusions.

Concrete surface firm with any soft concrete, latescence or release agents removed.

Concrete cured and thoroughly dry.

Plinths formed for any exterior ventilation, fixtures or similar.

Directional changes

Mortar fillets to all upstands (unless Profili Triangular fillets to be installed by applicator)

A smooth 25mm radius to all external edges

Termination

Chases cut straight and 20mm deep if required.

When substrate is ready complete this form and fax to the Nuraply 3P applicator

Notes

Signed:

Date: